BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
1	Earthwork excavation by manual means in ordinary soil for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. No. KBS 2.1(a) / 2.3.5							
	Foundation							
	Long Wall	Cum	60.00	3.05	1.10	0.55	110.72	
	Short Wall	Cum	60.00	2.45	1.10	0.55	88.94	
						Total	199.65	
				Total Qty Payable In This Bill			199.65	

ckd & fc

For M R INFRA

Partner

Contractor Representative

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
2	Providing and injecting chemical emulsion for Pre-construction Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration at 3.19 Litre/sqm., including cost of chemical, diluting in water to one percent concentration, labour, HOM complete as per specifications. (Plinth area of the building at ground floor only shall be measured) Specification No. KBS : 3.2.6 / 3.2.7							
	Foundation							
	Long Wall	Sqm	60.00	3.05	1.10		201.30	
	Short Wall	Sqm	60.00	2.45	1.10		161.70	
						Total	**363.00**	
			Total Qty Payable In This Bill Upto 125 %				65.03	
			Total Qty Payable In This Bill Above 125 %				297.98	

ckd by C

For M R INFRA

Partner

Contractor Represseniive

Asst, Engineer
Ward No 17

Executive Engineer
Yashwanthpura Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
3	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications.							
	Foundation							
	Long Wall	Cum	60.00	3.05	1.00	0.10	18.30	
	Short Wall	Cum	60.00	2.45	1.00	0.10	14.70	
						Total	**33.00**	
				Total Qty Payable In This Bill Upto 125 %			**26.26**	
				Total Qty Payable In This Bill Above 125 %			**6.74**	

ckd & fc

For M R INFRA

Partner

Contractor's Representative

Asst, Engineer
Ward No 17

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
4	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2							
	Foundation							
	Long Wall	Cum	60.00	3.05	1.00	0.075	13.73	
	Short Wall	Cum	60.00	2.45	1.00	0.075	11.03	
	For Flooring	Cum	30.00	2.83	2.23	0.10	18.86	
						Total	**43.61**	
			Total Qty Payable In This Bill Upto 125 %				**25.99**	
			Total Qty Payable In This Bill Above 125 %				**17.62**	

ckd & fd

For M R INFRA

Partner

Contractor Representive

Asst Engineer
Ward No 17

18/04/202

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13							
	SSM Foundation							
	Long Wall							
	First Course	Cum	60.00	3.05	0.75	0.20	27.45	
	Second Course	Cum	60.00	3.05	0.60	0.20	21.96	
	Thired Course	Cum	60.00	3.05	0.45	0.20	16.47	
	Short Wall							
	First Course	Cum	60.00	2.45	0.75	0.20	22.05	
	Second Course	Cum	60.00	2.45	0.60	0.20	17.64	
	Thired Course	Cum	60.00	2.45	0.45	0.20	13.23	
						Total	**118.80**	
			Total Qty Payable In This Bill 125 %				**66.78**	
			Total Qty Payable In This Bill 125 %				**52.03**	

CKD & FC

For M R INFRA
Partner
Contractor Representive

Asst, Engineer
Ward No 17

19/04/2022
Assistant Executive Engineer
Yelahanka Sub Division
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
6	KSRB 4-1.1: Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2							
	SSM Foundation							
	Long Wall	Cum	60.00	3.05	0.45	0.10	8.24	
	Short Wall	Cum	60.00	2.45	0.45	0.10	6.62	
						Total	14.85	
			Total Qty Payable In This Bill Upto 125 %				4.18	
			Total Qty Payable In This Bill Above 125 %				10.68	

ckd & tc

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer,
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
	Providing and laying in position reinforced cement concrete of design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticizer @3lts conforming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, lintels, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6------For Ground Floor							
a	**Plinth Beam**							
	Long Wall	Cum	60.00	3.05	0.23	0.30	12.63	
	Short Wall	Cum	60.00	2.45	0.23	0.30	10.14	
	Cut Lintel for Windows	Cum	30.00	1.25	0.15	0.15	0.84	
	Roof Beam							
	Front Wall	Cum	30.00	3.05	0.23	0.45	9.47	
	Back Wall	Cum	30.00	3.05	0.23	0.25	5.26	
	Roof Slab	Cum	30.00	3.05	3.35	0.15	45.98	
						Total	**84.32**	
			Total Qty Payable In This Bill Upto 125 %				**43.81**	
			Total Qty Payable In This Bill Above 125 %				**40.51**	

ckd & tc

For M R INFRA

Partner

Contractor Representative

Asst, Engineer
Ward No 17

14/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of formwork for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2							
	Plinth Beam							
	Long Wall	Sqm	120.00	3.05		0.30	109.80	
	Short Wall	Sqm	120.00	2.45		0.30	88.20	
	Cut Lintel for Windows	Sqm	60.00	1.25		0.15	11.25	
	Roof Beam							
	Front Wall	Sqm	60.00	3.05		0.45	82.35	
	Back Wall	Sqm	60.00	3.05		0.25	45.75	
						Total	337.35	
				Total Qty Payable In This Bill 125 %			337.35	

ckd & fc

For M R INFRA

Partner

Contractor Representive

Asst. Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yelahanka Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
9 11.1	Providing and removing centering, shuttering, strutting, propping etc., and removal of formwork for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications for heights more than 3.50m from ground level. - 0 to 5 mtrs Specification No. KBS 4.6.2							
	Roof Slab	Sqm	30.00	3.05	3.35		306.53	
						Total	306.53	
						Total Qty Payable In This Bill Upto 125 %	180.75	
						Total Qty Payable In This Bill Above 125 %	125.78	

CKd & FC

For M R INFRA

Partner
Contractor Representative

Asst. Engineer
Ward No 17

Assistant Executive Engineer
Sub Division Yeshwanthpur

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
10 20	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 TMT bars Fe 550----------Ground Floor							
a	**Dia of Steel**	**No's**	**No's of Bar**	**Length**	**Total Length**	**Weight of Steel Per Meter**	**Total Qty of Steel In Kg's**	
	Plinth Beam							
	12mm	60.00	4	3.05	732.00	0.89	651.48	
		60.00	4	2.45	588.00	0.89	523.32	
	8mm Stirrups	60.00	24	0.86	1259.04	0.40	503.62	
		60.00	20	0.86	1011.36	0.40	404.54	
	Lintel							
	10mm	30.00	4	1.25	150.00	0.62	93.00	
	8mm	30.00	10	0.60	180.00	0.40	72.00	
	Roof Beam							
	16mm	60.00	4	3.05	732.00	1.58	1156.56	
	8mm	30.00	24	1.16	849.12	0.40	339.65	
		30.00	24	0.76	556.32	0.40	222.53	
	Roof Slab							
	10mm	30.00	22	3.05	2043.50	0.62	1266.97	
	10mm	30.00	24	3.35	2452.20	0.62	1520.36	
						Total Qty In Kg's	6754.03	
						Total Qty In Tonne	6.75	
					Total Qty Limited In This Bill		6.73	

ckd & fc

For M R INFRA
Partner
Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022
Assistant Executive Engineer
Yeshwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
11	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9							
	Item No 1	Cum	1.00	199.65			199.65	
	Deduct Item No 5	Cum	-1.00	118.80			-118.80	
						Total	80.85	
				Total Qty Payable In This Bill			80.85	

ckd & fc

For M R INFRA

Contractor's Representative

Asst Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
12	Lead for disposal of earth shall be payable including loading and unloading up to 13.25kms.							
24	Item No 5	Cum	1.00		118.80		118.80	
						Total	118.80	
			Total Qty Payable In This Bill Upto 125 %				50.06	
			Total Qty Payable In This Bill Above 125 %				68.74	

ckd & fc

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
13	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc , complete as per specification.----------Ground Floor							
a	Ceiling	Sqm	30.00	2.83	3.13		264.84	
						Total	264.84	
			Total Qty Payable In This Bill Upto 125 %				86.40	
			Total Qty Payable In This Bill Above 125 %				178.44	

ckd & fc

For M R INFRA

Partner

Contractor / Representive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
14	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications ----------Ground Floor							
a	Ceiling	Sqm	30.00	3.05	3.35		306.53	
						Total	306.53	
			Total Qty Payable In This Bill Upto 125 %				86.40	
			Total Qty Payable In This Bill Above 125 %				220.13	

CKd & FC

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

13/04/2022

Assistant Executive Engineer
Sahakara Nagar Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
37 15	Providing 15mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.----------Ground Floor							
a	Long Wall	Sqm	60.00	2.83		3.00	509.40	
	Short Wall	Sqm	60.00	2.22		3.30	439.56	
	Deductions							
	Windows	Sqm	-30.00	0.95		0.70	-19.95	
	Rolling Shutter	Sqm	-30.00	2.50		2.20	-165.00	
						Total	764.01	
			Total Qty Payable In This Bill Upto 125 %				178.28	
			Total Qty Payable In This Bill Above 125 %				585.74	

ckd & tc

For M R INFRA

Partner
Contractor Representative

Asst, Engineer
Ward No 17

13/04/2022

Assistant Executive Engineer
Yeshwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
16 MD	Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.----------Ground Floor							
	External Plastering							
a	Long Wall	Sqm	60.00	3.05		3.00	549.00	
	Short Wall	Sqm	18.00	2.45		3.30	145.53	
	Deductions							
	Windows	Sqm	-30.00	0.95		0.70	-19.95	
	Rolling Shutter	Sqm	-30.00	2.50		2.20	-165.00	
						Total	509.58	
						Total Qty Payable In This Bill Upto 125 %	173.55	
						Total Qty Payable In This Bill Above 125 %	336.03	

ckd & TC

For M R INFRA

Partner

Contractor Representative

Asst. Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
	Extra for providing and mixing waterproofing compound in cement plaster for brick masonry work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications ----------Ground Floor							
a	For outer wall quantity Item No 25	Sqm					509.58	
						Total	509.58	
			Total Qty Payable In This Bill Upto 125 %				173.55	
			Total Qty Payable In This Bill Above 125 %				336.03	

ckd & fc

For M R INFRA
Partner
Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022
Assistant Executive Engineer
Yeshwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
18	KSRB 15.10.3 Providing white washing to ceiling and / or sloping roof surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications.							
a	For outer wall quantity Item No 22 13	Sqm					264.84	
						Total	264.84	
			Total Qty Payable In This Bill Upto 125 %				153.10	
			Total Qty Payable In This Bill Above 125 %				111.74	

ckd & fc

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
19	KSRB 15.10.1 Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications.							
a	For Inner wall quantity Item No 21.15	Sqm			ckd & fc		764.01	
						Total	764.01	
			Total Qty Payable In This Bill Upto 125 %				400.88	
			Total Qty Payable In This Bill Above 125 %				363.14	

For M R INFRA
Partner
Contractor Repressentive

Asst, Engineer
Ward No 17

18/04/2022
Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
~~20~~ 20	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc., complete as per the specification							
	For Inner wall quantity Item No ~~21~~ 15	Sqm			ckd & fc		764.01	
	For Inner wall quantity Item No ~~22~~ 13	Sqm					264.84	
						Total	1028.85	
			Total Qty Payable In This Bill Upto 125 %				553.98	
			Total Qty Payable In This Bill Above 125 %				474.88	

For M R INFRA

Partner
Contractor Repressentive

Asst, Engineer
Ward No 17

18/04/2022
Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
21	Providing and applying painting in two coats with plastic emulsion paint with primer of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications							
	For Inner wall quantity Item No 20	Sqm			ckd & fc		1028.85	
						Total	1028.85	
			Total Qty Payable In This Bill Upto 125 %				553.98	
			Total Qty Payable In This Bill Above 125 %				474.88	

For M R INFRA

Partner
Contractor Representive

Asst. Engineer
Ward No 17

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
22	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon glazed primer with anti fungal paint for top coat of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.----------Ground Floor							
	For External Painting quantity Item No 17	Sqm			ckd & fc		509.58	
						Total	509.58	
			Total Qty Payable In This Bill Upto 125 %				173.55	
			Total Qty Payable In This Bill Above 125 %				336.03	

For M R INFRA

Partner

Contractor Representative

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
23	Providing and laying flooring using pre polished, gang saw/water cut 19mm thick granite using silver grey granite / Multy Red / Ruby Red / Black / Hassan Green / River Pink Granite of width not less than 1200mm laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials, mortar and labours etc., complete as per specifications. ----------Ground Floor							
	Flooring	Sqm	30.00	2.83	2.23		188.57	
						Total	188.57	
			Total Qty Payable In This Bill Upto 125 %				74.70	
			Total Qty Payable In This Bill Above 125 %				113.87	

ckd & fc

For M R INFRA

Partner
Contractor Repressentive

Asst. Engineer
Ward No 17

12/04/2022
Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
24	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms							
	Skirting	Sqm	60.00	2.83		0.10	16.95	
		Sqm	60.00	2.23		0.10	13.35	
	Deductions							
	Rolling Shutter	Sqm	-30.00	2.50		0.10	-7.50	
						Total	**22.80**	
			Total Qty Payable In This Bill Upto 125 %				**17.80**	
			Total Qty Payable In This Bill Above 125 %				**5.00**	

ckd & fc

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
25	Providing and fixing M.S grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications. Specification No. KBS 7.12----------Ground Floor							
	Windows	Sqm	30.00	0.95		0.70	19.95	
						For 1 Sqm 25 Kg	25.00	
						Total in	498.75	
			Total Qty Payable In This Bill Upto 125 %				431.25	
			Total Qty Payable In This Bill Above 125 %				67.50	

ckd & fc

For M R INFRA

Partner

Contractor Representative

Asst. Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
26	Providing & fixing of glazed 3 Track - 2 Panel Sliding Door made out of multi chambered uPVC sections with TPV gaskets having isolated drainage and reinforced with Galvanized Iron profiles through out the window. The sliding outer frame having a overall size of 60x45 mm with reinforcement of 1 mm thickness, super sas with overall size of 39x75 mm with reinforcement of 1.5mm thickness. Glazing bead for fixing of glass shall be of size 20x18 mm and coestruded with gasket. Fiber Glass mesh shall be provided in mesh shutter. Window/Door shall be provided with 6 mm plain float glass, stgandard hardware & multi point locking system of patio espagnolette. Wall thickness of frame, mullion & sash shall be 2-2.2 mm.							
	Windows							
		Sqm	30.00	0.95		0.70	19.95	
						Total	**19.95**	
				Total Qty Payable In This Bill			**19.95**	

ckd & fc

For M R INFRA

Partner

Contractor Repressentive

Asst, Engineer
Ward No 17

18/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
27	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications							
	Windows	Sqm	30.00	0.95		0.70	19.95	
						Total	19.95	
				Total Qty Payable In This Bill			19.95	

ckd & fc

For M R INFRA

Partner

Contractor Representive

Ass., Engineer
Ward No 17

13/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
29	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.							
	Windows	SQM	30.00	0.95		0.70	19.95	
						Total	19.95	
				Total Qty Payable In This Bill			19.95	

ckd & tc

For M R INFRA

Partner

Contractor Repressentive

Asst, Engineer
Ward No 17

16/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
29	Supplying heavy gauge PVC conduit pipe ... mm dia ... mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc , and running before concreting the slab The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary----------							
a	19/20mm dia 2mm thick.	Mtrs	30.00	15.00	-	-	450.00	
						Total	450.00	
			Total Qty Payable In This Bill Upto 125 %				312.50	
			Total Qty Payable In This Bill Above 125 %				137.50	

CVd & FC

For M R INFRA
Partner
Contractor Repressentive

Asst, Engineer
Ward No 17

18/04/2022
Assistant Executive Engineer
Yashwanthapura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Contractor : M/s MR Infra, C R Mangala
Bill Status : 1st And final Bill
Job Code : 017-21-000015

Date :

Sl No	Item Name	Unit	No	Length	Breadth	Depth	Quantity	Remarks
10 112	Groove cutting in walls Supplying heavy gauge PVC Conduit Pipe dia mm thick with suitable size bends, metal junction boxes adhesive paste etc , by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and rim with 18 SWG GI fish wire run throughout the conduit wherever necessary ----------							
a	19/20mm dia 2mm thick	Mtr	30.00	15.00	-	-	450.00	
						Total	450.00	
			Total Qty Payable In This Bill Upto 125 %				125.00	
			Total Qty Payable In This Bill Above 125 %				325.00	

chd 8.10

For M R INFRA

Partner

Contractor Representive

Asst, Engineer
Ward No 17

10/04/2022

Assistant Executive Engineer
Yashwanthapura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner